UNF UNIVERSITY of NORTH FLORIDA

UNIVERSITY OF FLORIDA

FIRE DAMPER TEST REPORT (1)

PROJECT:	**PERMIT NO.:**
INSTALLING CONTRACTOR:	**DATE:**
INSPECTOR:	**SHEET of**

Shop Drawing No.	F.D. No.	F.D. Size	Retaining Angles	Breakaway Joints	Door & Accessibility	F.D. Link Accessibility	Blade Operation	Fire Stopping

COMMENTS:

Fire Damper Symbol List

✓	**Work was found to be satisfactory**
NG	**Work incomplete / unsatisfactory**
MS	**Install missing screws**
SRA	**Set retaining angles**
MRA	**Install missing retaining angles**
RS	**Remove screws**
MAD	**Install missing access door**
NV	**Item not visible to inspect**
POW	**Patch opening in wall**
X	**Previously listed work completed**

(1) 2002 NFPA 90A: Chapter 7 Acceptance Testing; 7.2 Fire Dampers, Smoke Dampers, and Ceiling Dampers. All fire dampers, smoke dampers, and ceiling dampers shall be operated prior to the occupancy of a building to determine that they function in accordance with the requirements of this standard.